BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Improvements to drain and footpath at KG hally in ward no 12, Shettyhalli sub Division
2	Sanctioned Estimate Amount	:	30.00 lakhs
3	Head of Account	:	P 3296
4	Administrative Approval	:	EE/DD/AS/133/2018-19, Date:24/01/2019
5	Jobe Code	:	012-19-000024
6	Technical Sanction	:	SE/DZ/TS/159/2018-19, Dated.18/02/2019
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**KRIDL**
	e) Agreement No./Date/ Amount	:	BBMP/EE/DD/WO/541/2019-20 DATE: 01-02-2020
	f) Tender Premium	:	
8	Work Order No.	:	BBMP/EE/DD/WO/541/2019-20 DATE: 01-02-2020
9	Date of Commencement	:	02-02-2020
10	Scheduled Date of Completion	:	01-05-2020
11	Time Extension if any	:	No
12	Actual Date of Completion	:	20-03-2020
13	Delay in Execution of Work	:	-------
14	Amount as per Sanctioned Estimate	:	30.00 Lahks
	b) Amount as per Tender/Agreement	:	30.00 Lahks
	c) Amount of Work Slip	:	---------
	d) Amount of EIRL	:	--------
	e)Amount as per Actual Expenditure	:	
	f) Excess / Savings over Sanctioned Estimate	:	
	g)Excess/Savings over Tendered Amount	:	
15	Name of the Officials in Charge of Work		
	a) Asst. Engineer / Junior Engineer		
	b) Asst. Executive Engineer		
	c) Executive Engineer		

The work is completed on from to with Defect liability period/Maintenance period

Certificate:-

a) Certified that the above work has been completed within the stipulated time noted in entrustment order.

b) Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Asst.Engineer
Ward No 12

Asst. Executive Engineer
Shettyhalli Sub- Dasarahalli
BBMP

Executive Engineer
Dasarahalli Zonara Patike.
BBMP

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-57